

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: December 17, 2021
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Set trash racks on Copper Hill Dr and Miller Fork Rd. Trash racks still need to be fastened to the flared end section
2. Installed concrete block wall at the pinch point.
3. Excavated for revetment on Streamside Drive.
4. Poured downstream footers and upstream headwall on upper Streamside crossing.
5. Rough graded the overtopping adjacent to 635 Streamside Dr.



Photo 1 - Copper Hill Road trash rack

Upcoming Work

1. Pour downstream headwall/wingwalls on Upper Streamside Drive.
2. Pour 6" thick reinforced concrete deck at the pinch point.
3. Downstream Streamside crossing headwall, wingwalls, and overtopping structure.
4. Riprap and cover overtopping structure at 635 Streamside Dr.
5. Surface Black Creek Drive with 4" recycled asphalt or Class 5 road base



Photo 2 - Constructing the concrete block wall at the pinch point

Other Notes

1. Ayers inspected the site on 12/17/2021. They will update plans and continue working on Phase III (Structure protection) design.
2. Mark Buckley visited the site and provided seeding recommendations.
3. Jerry to coordinate raising power lines with Estes Power.





Photo 4 - 635 Streamside Dr overtopping structure



Photo 3 - Streamside Dr revetment



Photo 6 - Completed concrete block wall



Photo 5 Pinch point looking downstream