

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: December 10, 2021
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Graded roadside swales and established final grades on Black Creek Dr above the pinch point.
2. Finished removing fill from borrow site and established final grades.
3. Poured upstream footers and formed headwall/wingwall. Formed downstream footers.
4. Installed overtopping structure on 166 Black Creek access.

Upcoming Work

1. Install block wall at the pinch point, backfill within the road profile and pour 6" concrete deck.
2. Install trash racks on Miller Fork Rd and Copper Hill Rd crossings.
3. Install concrete block wall for Streamside revetment.
4. Install Riprap over Streamside Crossings. Install overtopping structure adjacent to 635 Streamside.

Other Notes

1. Acquired a signed temporary construction easement on 71 Black creek Dr for new borrow site
2. Tim Meyers to acquire right-to-enter agreements for Streamside revetment work.
3. Larimer County surveyors confirmed property corner locations on borrow site.
4. Ayers will be onsite 12/17/2021



Photo 1- Upper Streamside upstream footers



Photo 2- Upper Streamside downstream footers





Photo 3 - Black Creek pinch point



Photo 4 - Roadside swale on upper Black Creek Drive



Photo 5 - Black Creek Drive above pinch point



Photo 6 - Borrow site after final grading