

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: November 19th, 2021
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Installed Low Water Crossings on Black Creek Drive.
2. Installed 84" RCP on lower Streamside Crossing. Both Streamside crossings will be open during the weekend.
3. Backfilled on upper Streamside Crossing.
4. Continued removing material from the borrow site and stream channel to raise the road.

Upcoming Work

1. Finish low water crossings on Black Creek Drive.
2. Blasting at the pinch point, 166 Black Creek, and Streamside.
3. Re-align access culvert at 436 Black Creek Drive to direct flows away from the bank.
4. Headwall and wingwall installation on Streamside Crossings
5. Trash rack and FES on Mill Fork Road.



Figure 1- New 84" RCP at lower Streamside Crossing

Other Notes

1. Sent updated plans to property owner at 635 Streamside.
2. Provided update to Jim Boyd after Phase II preconstruction meeting.
3. Daily and weekly logs will be added to Google Drive



Figure 2- Upper Streamside 84" RCP

