

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: November 12th, 2021
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Installed riprap and low water crossing at Copper Hill Road. Buried riprap
2. Conducted pre-construction meeting for Phase II work which includes Streamside Culverts and low water crossing.
3. Began installation of 84" RCP on upper Streamside crossing.
4. Continued removing material from the borrow site and stream channel. Larimer County began staking property corners on the borrow site.



Figure 1- New 84" RCP at upper Streamside Crossing

Upcoming Work

1. Open upper Streamside Crossing to begin lower crossing culvert removal and installation.
2. Blasting at the pinch point, 166 Black Creek, and Streamside.
3. Low water crossings on Black Creek Drive and Corner Court
4. Install 48" cmp at 166 Black Creek Drive

Other Notes

1. Met with property owner (Brelig) adjacent to the upper Streamside crossing to discuss property impacts.
2. 436 Black Creek Dr Culvert needs to be re-aligned to direct flows away from the bank.
3. Spoke with 71 Black Creek Drive property owner about potential borrow site on his property.



Figure 2- Placing material from borrow site in Black Creek Drive

