

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: October 22, 2021
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Pioneered a primitive road from Streamside to Copper Hill
2. Started clearing Channel and diverting water back to original alignment
3. Installed Check Dams for water Quality on Streamside and Corner Ct

Upcoming Work

1. Continue cleaning stream bed
2. Clean up Streamside Dr for material delivery
3. Begin moving material into the road alignment

Other Notes

1. Culverts on upper and lower Streamside Crossings will be 84" RCP with headwalls
2. Culvert at Black Creek and Copper Hill will be 60" CMP w overtopping structure and trash rack
3. 48" culverts at 466 Black Creek
4. Ayers will continue to provide updated design including Corner Ct low crossing and Streamside crossings



Figure 1- Primitive Road to provide access to entire project length



Figure 2- Temporary low crossing to keep water in original alignment