

# CAMERON PEAK EWP PROJECT (PN 8097)

**WORK AREA:** The Retreat



## WEEKLY CONSTRUCTION UPDATE

**Date:** April 4<sup>th</sup> – 8<sup>th</sup>, 2022  
**Prepared By:** Clint Jones  
**Location:** The Retreat  
**Project Sponsor:** Larimer County

### Work in Progress/Completed

1. Constructed 6" thick reinforced concrete slab at pinch point. This work included excavating for cut-of walls, installation of scaffolding and rebar.
2. Constructed 8" barrier curb on the concrete slab.

### Upcoming Work

1. Construct water bar below the pinch point
2. Install recycled asphalt on roadway in areas where work occurred.
3. Structure protection.
4. Seed disturbed areas.

### Other Notes

1. We have received agreements from 5 properties for structure protection, and expect the remaining signed agreements next week
2. Estes power should be complete with their work by the end of next week

