

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: December 27th-30th, 2021
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Installed flood barrier bags adjacent to Streamside Drive.
2. Poured downstream headwall on upper Streamside Drive crossing.
3. Installed riprap on Streamside Drive overtopping structure.
4. Raised road grade adjacent to flood barrier bags.



Photo 1- Flood barrier bags along Streamside Drive

Upcoming Work

1. Pour 6" thick reinforced concrete deck at the pinch point.
2. Downstream Streamside crossing headwall, wingwalls, and overtopping structure.
3. Finish riprap and final grading on Streamside Drive overtopping structure.
4. Surface Black Creek Drive with 4" recycled asphalt or Class 5 road base



Photo 2- Constructing Streamside Drive overtopping structure

Other Notes

1. Connell shutdown work early on Thursday due to windy conditions.
2. A meeting has been scheduled with the property owner on Corner Court regarding a potential borrow site.
3. Larimer County to coordinate raising powerline on Streamside to accommodate proposed grades at the overtopping structure.





Photo 3- Upstream end of Upper Streamside Drive



Photo 4- Downstream end of Upper Streamside Drive