

# CAMERON PEAK EWP PROJECT (PN 8097)

**WORK AREA:** The Retreat



## WEEKLY CONSTRUCTION UPDATE

**Date:** January 10th-14th, 2022  
**Prepared By:** Clint Jones  
**Location:** The Retreat  
**Project Sponsor:** Larimer County

### Work in Progress/Completed

1. Formed and poured footers and headwall on Lower Streamside crossing
2. Completed upper Streamside Drive overtopping structure.
3. Estes Power placed new poles and started raising the power line.
4. Cleared channel adjacent to Black Creek Dr to generate fill and finished installing flood barrier bags.
5. Raised Black Creek Drive to pre flood grades south of Corner Ct.

### Upcoming Work

1. Pour 6" thick reinforced concrete deck at the pinch point this Spring.
2. Water bars below the pinch point.
3. Lower Streamside road overtopping structure
4. Surface Black Creek Drive with 4" recycled asphalt or Class 5 road base this Spring

### Other Notes

1. Connell estimates they will finish work in the next 1-2 weeks. They will return in the spring to surface Black Creek Drive, pour the concrete slab at the pinch point, and install structure protection.



Figure 1 -Installing 24" riprap on upper Streamside



Photo 2- Completed upper Streamside crossing





*Photo 3- Overtopping structure upstream of the confluence*



*Photo 4- Pouring lower Streamside footers*



*Photo 5 -Flood barrier bags leading into Black Creek Dr*



*Photo 6- Estes Power setting new poles*