

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: January 17th-21st, 2022
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Installed upper water bar on Black Creek Drive below the pinch point.
2. Constructed overtopping Structure on lower Streamside Drive Crossing.
3. Constructed Streamside Drive overtopping structure upstream of the confluence.
4. Constructed riffle on lower streamside crossing.
5. Site cleanup and final grading on the remaining areas.

Upcoming Work

Connell has finished work for the winter and will return in April to complete the following items.

1. Pour concrete slab in the pinch point.
2. Add 4" of recycled asphalt or road base to Black Creek Drive and the work areas on Streamside Drive.
3. Install water bar below the pinch point
4. Install structure protection to homes that are identified in the Phase 3 plans.

Other Notes

1. Connell will be on site Monday and possibly Tuesday to complete minor punch list items and to clean up.
2. NRCS requested a Professional Engineer sign off on the revetment block wall.
3. Larimer County to contact property owners to gauge interest in structure protection
4. Estes Power will set new poles on Black Creek Drive prior to April.



Photo 1 - Riffle above lower Streamside Culvert



Photo 2 - Lower Streamside overtopping structure





Photo 3-Streamside Dr overtopping structure upstream of the confluence



Photo 4- Lower Black Creek Drive water bar