

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: January 3rd-7th, 2022
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Excavated for headwall footers on lower Streamside Drive crossing.
2. Constructed overtopping structure on upper Streamside Drive crossing.
3. Formed headed wall footers on lower Streamside Drive crossing.

Upcoming Work

1. Pour 6" thick reinforced concrete deck at the pinch point.
2. Downstream Streamside crossing headwall, wingwalls, and overtopping structure.
3. Finish riprap and final grading on Streamside Drive overtopping structure.
4. Surface Black Creek Drive with 4" recycled asphalt or Class 5 road base

Other Notes

1. Connell did not work on Thursday due to cold temps and snow.
2. Larimer County will provide additional fill material from Estes Park yard to avoid opening a new borrow site.



Photo 1- Checking grades on Upper Streamside Drive Overtopping Structure



Photo 2- Constructing Upper Streamside Drive overtopping structure

