

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: May 9th – 20th, 2022
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Completed flood barrier bag installation at 1035 Streamside Drive and 100 Fishermans Lane. Started installation at 1145 Streamside Drive
2. Met with the property owner at 773 Streamside Drive and agreed on a layout for structure protection.
3. Recycled asphalt was installed on Black Creek and all areas along Streamside Drive that were disturbed during construction.

Upcoming Work

1. Structure Protection at 773 Streamside Drive and 1145 Streamside Drive.
2. Hydro-seeding in disturbed areas. Install Erosion control logs as needed.
3. Corrections to improperly installed bags.

Other Notes

1. No structure protection work was completed the week of May 16th. We had to order additional bags for 773 Streamside Drive, and the contractor made the decision to return once the bags have arrived.



1145 Streamside Dr (4' Barrier Bags)



100 Fishermans Lane





Installing Recycled Asphalt on Black Creek Drive



Installed Recycled Asphalt on Black Creek Drive