

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: November 5th, 2021
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Installed 60" cmp at Copper Hill Road and upstream end section
2. Stockpile riprap and installed riprap and geotextile on downstream end of the new 60" cmp
3. Completed tree removal on borrow site as well as stump removal and tree removal as needed along Black Creek Drive.
4. Began installing benches to the borrow site



Figure 1- New 60" cmp and riprap at Copper Hill Rd

Upcoming Work

1. Continue installing riprap on 60" cmp as well as installing overtopping structure.
2. Raise the road elevation as needed to create low water crossings.
3. Rock blasting at 166 Black Creek Drive, and narrows.
4. Pre-construction meeting for Streamside Drive

Other Notes

1. 635 Streamside property owner has concerns about the proposed overtopping structure adjacent to his property.
2. Connell may need to expand the borrow site limits for additional fill material
3. Copper Hill trash rack may need to be constructed onsite due to narrow channel.



Figure 2- 416 Black Creek Drive Borrow Site

